

NEXUM SUUM INCORPORATED

Boiler Weekly Checklist Sheet



SECTION 1: Log Entry Information	
Date	___/___/_____
Operator	Name
Shift (Circle One)	Day / Swing / Night
Location	Plant or Building Name:
SECTION 2: Visual Inspection Data	
Pump1 Online/Standby:	
Boiler Positions (Lead / Lag / Standby):	By Boiler Number:
Gauges and Thermostats:	Good / Interrupted Flow / Service Needed
Pump 1:	Lead / Lag / Standby
Pump 2:	Lead / Lag / Standby
Outside Air Temp:	
Primary S/R Pressure:	_____ _____
Stack / Feedwater Temp:	_____ _____
Actuator Valves Conidition:	Good / Leaking / Service Needed
Leak Location (If Applicable):	
SECTION 3: System Flow Status	
Feedwater Level NOWL:	
LWFCO Test:	
Boiler Blowdown:	Test 1 Test 2
Any Electrical Issues:	
All Blowdown Lines Clear:	Yes / PM Needed / In Progress
Gasket Condition:	Good / Leaking / Service Needed
Air Flow and Good Flame Verifed:	
SECTION 4: Signoff	