

NEXUM SUUM INCORPORATED
Boiler System Pre-Audit Checklist - CTL1 Template



This checklist ensures boiler systems are ready for inspection, permit compliance, and safe operation. Review all components, auxiliary systems, and documentation before audit.

Boiler System Readiness Checks	
Certificate of inspection posted and current	Yes / No
Jurisdiction number matches equipment tag	Yes / No
All gauges and controls labeled and functional	Yes / No
SDS sheets accessible near chemical feed area	Yes / No
Boiler log maintained and available for review	Yes / No
E-stop and disconnect area free of obstructions	Yes / No
Safety valves tested and show no signs of corrosion	Yes / No
Relief valves tagged and verified	Yes / No
Low Water Cutoff tested or scheduled	Yes / No
High-limit pressure switches operational	Yes / No
Boiler operating pressure verified vs setpoint	Yes / No
Condensate tank condition (rust, insulation, vent)	Yes / No
Deaerator tank temperature and level control checked	Yes / No
Chemical injection system tagged and functioning	Yes / No
Permit for boiler system valid and visible	Yes / No
Auxiliary components labeled (feed pumps, PRVs, sensors)	Yes / No
Are expansion and drain lines terminated properly?	Yes / No
PRVs and backflow preventers inspected/tested	Yes / No
Ensure access paths are clear for all system components	Yes / No
Check for proper documentation of any recent repairs	Yes / No

Prepared By & Review

Prepared By:	Date:
Supervisor/Director Signature:	Date: