

CTS2 - Weekly Maintenance Checklist

Week Of: _____ Technician: _____ Supervisor Review Date: _____

Task	Completed (Y/N)	Notes
Inspect and clean boiler blowdown tank		
Verify feedwater control valve operation		
Confirm DA tank venting & level control		
Test safety relief valves and linkages		
Clean condenser coils (RTUs/Chillers)		
Check insulation condition (piping & ducts)		
Log refrigerant pressure and temperature		
Confirm sump pump float switch operation		
Clean and log filters (air & water)		
Inspect fuel system flex connectors		
Verify RTU economizer damper function		
Check grounding continuity and terminals		
Review all digital BMS/BAS alarms		
Ensure eye wash/shower stations functional		
Sign off completed checklist		