

CTS2 - Monthly Compliance Checklist



Month/Year: _____ Technician: _____ Supervisor Signature: _____

System / Compliance Task	Compliant (Y/N)	Comments / Follow-Up
Verify all boiler safety valves are tested and recorded		
Check fuel system for leaks, pressure and emergency shutoff response		
Ensure LWFCO and high limit switches tested and logged		
Check for combustible gas and CO leak sensors functionality		
Inspect air compressor safety valves and intake filters		
Confirm refrigerant logs are up-to-date (EPA requirement)		
Check eyewash/safety shower stations for proper operation		
Verify sump/ejector pumps wired to emergency power		
Confirm PRVs tagged, tested, and recalibrated if needed		
Ensure chilled/condenser water chemicals within safe range		
Inspect DA tank vent for blockages or corrosion		
Verify insulation on all hot and cold mechanical piping		
Confirm rooftop unit shutoffs and lockouts operate correctly		
Test backup generator under load for 1+ hours		
Check fire suppression zone valves and test alarms		
Inspect vacuum pump oil levels and exhaust filters		
Ensure all MSDS/SDS sheets are updated and available		
Document any OSHA/FDA/EPA noncompliance findings		
Review training logs for SOP updates acknowledged		
Sign off with all completed sections and actions taken		