



CTS2 - Weekly Chiller + Cooling Tower Log Sheet

Week of: _____

Operator: _____

Supervisor Review: _____

Chiller System Weekly Checks

Check	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Initials
Compressor Run Hours Logged								
Delta T Verified (In/Out)								
GPM Flow Rate Stable								
Check Refrigerant Leaks								
Sensor Calibration Verified								
Panel Connections Checked								
Noise/Vibration Normal								
Motor Amps in Range								

Cooling Tower Weekly Checks

Check	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Initials
Basin Level & Overflow OK								
Conductivity Controller Verified								
Fill Media Clean								
Fan Motors Inspected								
Bleed-Off Adjusted								
Make-Up Valve Working								
Strainers Cleaned								
pH & Chlorine Balanced								

Notes / Observations:

Operator Signature: _____

Date: _____

Supervisor Signature: _____